

Coates install team · unloading and loading, levelling, stairs, escorts — driving the track and Macintosh Park

FIELD OPERATIONS

01 THE DAY

As the record holds it · prefilled Sun 27 Sep 2026

DATE Mon 28 Sep 2026	CREW Coates Installs	FIRST LOAD AWAY — no loads held for this day	START TIME · WEATHER · WIND Crane lifts stop when wind exceeds the chart	DROPS ON THIS DAY 4 buildings on · 4 toilets on · 1 generator on
-------------------------	-------------------------	--	---	---

02 HOW THE DAY WILL RUN

Traffic · plant movement · buildings · spotting · the loads

- Traffic and the run in.** No loads are held against this day in the transport plan; movement on the front is local and works around live traffic as every day does.
- Plant movement and the drops.** 4 buildings on · 4 toilets on · 1 generator on — crane and forklift on the front, exclusion zone up under the hook, nothing walked under a suspended load.
- Moving buildings.** 4 in and 0 out — positioned and levelled, blocks and packers under the skids, stairs and landings fitted, power-on checked with the electrician where one is due.
- Toilets and amenities.** 4 in and 0 out, forklifted into place and set down clear of the running lane.
- Where on the circuit.** S10 (2), S13 (1), S11 (1), S14 (1) — off the master plan.
- Spotting.** A spotter on every reverse and every lift near the public line, in sight of the operator, and the load stopped the moment sight is lost.

03 THE WORK

Ticked from the record for this day.

☒ Unload a building (crane) ☒ Position and level a building ☒ Drive the track / Macintosh Park ☐ Move toilets	☐ Load a building for removal ☒ Blocks and packers under skids ☒ Forklift work ☒ Spotting	☒ Unload portaloos ☒ Fit stairs and landings ☐ Move a building (relocation) ☐ Move water barriers	☐ Load portaloos ☒ Escort a truck through the park ☒ Power-on check with the electrician
---	---	--	---

04 THE LOADS ON THIS DAY

Off the transport plan, load by load

No loads are held against this day in the transport plan.

05 COATES LIFE SAVING RULES

Read out at the pre-start — every one, every day

Risk Assessment ☐ I will not commence any work that I am unfamiliar with, that is non-routine, potentially hazardous or impacted by changing conditions without first completing the appropriate Coates risk assessment tool to identify, assess and control risks.	High-Risk Work ☐ I will not commence any High-Risk Work without a risk assessment being completed and without having signed onto the applicable Safe Work Method Statement (SWMS).
Training and Competency ☐ I will be inducted, trained, competent and hold the required certification and licenses to conduct the task.	Fit for Work ☐ When I commence work, I will be physically fit, and not impaired by fatigue, injury, distraction, drugs or alcohol. I will wear the required personal protective equipment (PPE) as identified for the task or site rules.
Tools and Equipment ☐ I will only use tools and equipment that are fit for purpose and for which I am trained, competent and authorised. I will ensure that damaged or defective equipment is tagged out and removed from service.	Critical Risk Non-Negotiables ☐ When I commence a work activity related to a Coates Top 10 Critical Risk, I will always ensure that I review and strictly adhere to the non-negotiable rules and controls for that Critical Risk to protect me, my workmates and others from serious harm.

06 HAZARDS AND CONTROLS

Talked through at the pre-start, then ticked

☐ Crane lifts — buildings and toilets Exclusion zone under the hook goes up; ground checked — in doubt, stop and ask. Nobody walks or stands under a suspended building. Licensed dogger and operator; no lift when wind exceeds the chart. SWMS TSV500.1 · crane install	☐ Stairs and landings Stairs to AS 1657, fitted and fixed before anyone uses the building; treads and handrails checked. No building is handed over without its steps — tick Steps installed in the page. SWMS TSV500.1 · the page	☐ Escorting a truck Escort leads on the agreed route at a pace the truck can hold, beacon on; the driver follows the escort, not the sat-nav. Slow right down near the public — they have right of way. Light rail zone: permit first. 009.01g · iEDM rules · SEQ-RM-010d	☐ Congested areas and low branches The precinct is busy — public, other contractors, event vehicles and the tram. Walk the route before the truck does, walking pace, barricade the drop spot. Look up before every lift and every move: branches, awnings, signs, wires. SEQ-SWMS-009.01g · walk the route first · added 27 Sep 2026
☐ Forklift — unloading, loading, carrying LF licence, pre-start done. Spotter in the Safe Zone, out of the line of fire. Loads restrained, never one on one. Reverse when the load blocks the view. Anyone in the zone: stop, lower, brake. SEQ-SWMS-009.01g · steps 2, 6	☐ Spotting — every load, every reverse One named spotter, agreed hand signals before the lift, and never inside the line of fire. If the spotter loses sight of the load or the driver loses sight of the spotter, everything stops. SEQ-SWMS-009.01g · steps 2, 6	☐ Trucks — tray access and restraint Fall controls before anyone gets on a tray. Rated straps or chains on every load. A building leaves only with its pre-transit checklist done — doors and loose items secured, aircons restrained. SAF-PRO-075 · TRAN-WI-R1.2 · 009.01g	☐ Tight spots Plan the placement before the unit arrives: measure the gap, clear the path, a spotter on every tight manoeuvre, hands out of pinch points. If it does not fit as planned, stop and re-plan — never force it. SWMS TSV500.1 · the placement plan · added 27 Sep 2026
☐ Jacking and levelling — the supervisor checks it first Never under a building on jacks unless on an approved support; watch jacks for pressure. Pushers place the packers, hands out of pinch points. Operator stays in the seat while it is on the tynes. SWMS TSV500.1 · jacking, levelling	☐ Water barriers — moving and placing Drained before they move unless the plan says otherwise; a full barrier is a different lift. Placed to the barrier drawing, not by eye. Hands clear of the joins; never straddle a barrier being pushed. SWMS TSV500.1 · iEDM key plan K220	☐ Take 5 — before every task Stop and do a Take 5 before each new task and again whenever the job or the conditions change — a new drop, a new spot, a new crew member, rain, a crowd. Two minutes, every time: it is the Coates risk assessment tool at the task. Coates Take 5 · Life Saving Rule: Risk Assessment · added 27 Sep 2026	☐ High communication at all times Radio or phone on and charged. Say what you are about to do before you do it; one voice directs each lift and each reverse; any change to the plan goes to the whole crew straight away. Site communication · contacts under 08 · added 27 Sep 2026
☐ Blocks and packers and the 20 kg limit Two-person lift or the forklift; work to the lay-down plan. No body part between skids and ground. Cut-5 gloves; never lift with snakes sitting under packers. Bite kit on the truck. SWMS TSV500.1 · blocks	☐ Driving the track and Macintosh Park 40 km/h on track, 10 km/h in Macintosh Park. Pre-set routes; follow the traffic controllers. Beacon on; give way to pedestrians and plant. Nobody drives through the park unescorted — a truck waits at the gate. D007-26003-02 · 009.01g · Crane driver rule		

07 SITE RULES AND PAPERWORK

iEDM induction · Coates HSEQ plan · the GC500 page

☐ iEDM site induction done — every person, before starting	☐ Crane Lift Plan · Traffic Management Plan · Permit to Work	☐ Record it in the page: arrival, levelled, steps, photos, numbers	☐ SWMS reviewed together before work starts — today's task not in it, stop
☐ Site hours 07:00-17:00 Monday to Friday unless iEDM approves otherwise	☐ SWMS signed: SEQ-SWMS-x TSV500.1 · SEQ-SWMS-009.01g	☐ Water, hat, breaks · spotter near the public · report it straight away	☐ Unsure? Ask the question. Everyone has the right to stop the job
☐ Report to the Coates contact and site office on arrival	☐ Pre-transit checklist TRAN-WI-R1.2 · SAF-PRO-075 for every move	☐ Take 5 before every new task, and again when anything changes	
☐ WC · LF · DG · RA · C1 · CV · WP — held by the person doing it	☐ Power on by a licensed electrician only — test & tag, RCD	☐ PPE on before the gate: hi-vis, hard hat, glasses, gloves, boots, long sleeves, sun	

08 EMERGENCY

Muster points as drawn on D004-26003-01

ALL EMERGENCIES 000 Say: Surfers Paradise Street Circuit , nearest gate or corner, what you can see. Gold Coast University Hospital (07) 5687 0000 Surfers Paradise Police Station (07) 5570 7888 Fire & Rescue — Southport Station (07) 5656 9333 Nearest muster point to this front: _____	COATES ON SITE Andrew Fisher · Events Project Manager 0429 352 788 Coates 13 15 52	iEDM David Wilde · Project Safety Manager 0421 206 124 Steve Haines · Safety & Traffic Coordinator 0407 734 398 Matt Koleczko · Lead Project Manager 0481 122 096 John Brett · Site Manager 0433 809 117
--	--	--

09 WHO ATTENDED — COATES INSTALLS

Print your name, tick that you are here and fit for work, then sign

#	NAME (PRINT)	AT	FIT · Y/N	SIGNATURE	#	NAME (PRINT)	AT	FIT · Y/N	SIGNATURE
1	Andrew Fisher · Events Project Manager	☐	☐ Y ☐ N		5		☐	☐ Y ☐ N	
2	Aaron Zelvis · Installer	☐	☐ Y ☐ N		6		☐	☐ Y ☐ N	
3	Alfie Harris · Installer	☐	☐ Y ☐ N		7		☐	☐ Y ☐ N	
4	Kyle Gover · Installer	☐	☐ Y ☐ N						

What this page is. The daily pre-start for the Coates Installs crew on Mon 28 Sep 2026, prefilled automatically from the project record on Sun 27 Sep 2026 — the day, the drops, the loads and the work off the same schedule as the Timeline. The supervisor adds the morning's changes and the weather, and the hazards, rules and Life Saving Rules are ticked as they are talked through. **By signing you confirm** you attended, understand the work and the controls, have done the iEDM induction, have signed the SWMS and are fit for work. Attendance, FIT and the signature are each person's own and are never filled in for them. **If you're unsure, ask the question — everyone has the right to stop the job.**