Coates
INDUSTRIAL SOLUTIONS

DAILY PRE-START — RECORD OF THE PRE-START HELD

Fencing — Advanced Temporary Fencing

GC500 · 2026
SUPERCARS GOLD COAST 500
SURFERS PARADISE STREET CIRCUIT

Advanced Temporary Fencing · temporary fence, crowd control barriers, gates and scrim — the line round the circuit

FIELD OPERATIONS

01 THE DAY

As the record holds it

DATE	CREW	DOCKETS SIGNED	FENCE ON THE PLAN	GATES
Tue 13 Oct 2026	**Advanced Temporary Fencing**	**0** *none on the record for this day yet*	**625.0 m** *792.0 m crowd control*	**14** *Main Beach Pde, Breaker St, Main Beach Pde / Breaker St*

02 HOW THE DAY RAN

Traffic · the line · gates · spotting · the public

- **The programme for the day.** 10 tasks on the week's installation plan (CON WK1, revision 9 Oct 2026) — Temporary Fence (m) — Clean: 625.0 · Vehicle Gates: 8 · Ped. Gates: 6 · Crowd Control Barriers (m) — Demarcation: 792.0 · Crowd Control Barriers (m) — Flat Feet: 90.0. Fronts: Main Beach Pde, Breaker St, Main Beach Pde / Breaker St. No docket dated this day was on the record when this was compiled.
- **Working around live traffic.** The fence line follows live roads on this circuit. Traffic control in place before anyone stepped off the kerb, cones and signage to the plan, nobody in the running lane without a controller, and every panel carried inside the closure.
- **Plant working the same front.** Where plant was working a front this crew was on, the crew stayed out of the swing and out of the reversing lanes and caught the operator's eye before crossing. Not this crew's work — what they worked around.
- **Spotting.** A spotter on every truck reverse and every panel lift beside the public line, in sight of the driver, and everything stopped the moment sight was lost.
- **Public and pedestrians.** The line kept closed behind the crew as it went in, no gap left open at a break, and pedestrians walked round rather than through.

03 THE WORK

Ticked from the installation plan for this day.

- [x] Temporary Fence (m) — Clean
- [x] Vehicle Gates
- [x] Working around live traffic
- [x] Scrim and shade cloth, braced
- [ ] Temporary Fence (m) — Braced for Scrim
- [x] Ped. Gates
- [x] Plant movement on and around the front
- [x] Hand over the line and sign the docket
- [ ] Temporary Fence (m) — Relocation
- [ ] Crowd Control Barriers (m) — Event
- [x] Spotting
- [ ] Temporary Fence (m) — Removal
- [x] Crowd Control Barriers (m) — Demarcation
- [x] Public and pedestrian management

04 THE FENCING PROGRAMMED FOR THIS DAY

Off the week's installation plan (CON WK1, revision 9 Oct 2026) — no docket for this day on the record yet

WHERE	WHAT	QUANTITIES ON THE PLAN	NOTE ON THE PLAN
Main Beach Pde	Residents Fence - Amira to Norfolk	Temporary Fence (m) — Clean: 165.0 · Vehicle Gates: 1 · Ped. Gates: 1	Installed under BSF traffic control. - ADDITIONAL 30LM FOR SILVERPOINT Additional 30 m for Silverpoint is already within the shown 165 m; do not add it again.
Main Beach Pde	Demarcation CCB - Cable St to Breaker St	Crowd Control Barriers (m) — Demarcation: 155.0	Installed under BSF traffic control.
Main Beach Pde	Demarcation CCB - Ocean Isles to Amani	Temporary Fence (m) — Clean: 71.0 · Vehicle Gates: 2 · Ped. Gates: 1 · Crowd Control Barriers (m) — Demarcation: 102.0	Installed under BSF traffic control. Keep this 71 m clean / 102 m demarcation task distinct from the next residents run, as separately listed on pp. 6–7.
Main Beach Pde	Residents Fencing - Ocean Isles to Amani to SLS Tower	Temporary Fence (m) — Clean: 152.0 · Vehicle Gates: 1 · Ped. Gates: 1	Installed under BSF traffic control. Updated extent is Ocean Isles–Amani–SLS Tower; 152 m replaces the earlier 80 m Amani–SLS task.
Breaker St	Demarcation CCB - T11 DL	Crowd Control Barriers (m) — Flat Feet: 90.0	Flat feet CCB required - Resident Fencing & Demarcation
Main Beach Pde	Demarcation CCB - T11 Runoff	Temporary Fence (m) — Clean: 30.0 · Vehicle Gates: 1 · Crowd Control Barriers (m) — Demarcation: 155.0	Installed under BSF traffic control. - WAS 155LM DEMARCATION & 30M 1.8M The source note says "WAS" but supplies the same 30 m clean and 155 m demarcation; no unstated replacement inferred.
Breaker St	Residents Fence - Norfolk to Decks	Temporary Fence (m) — Clean: 55.0 · Vehicle Gates: 1 · Ped. Gates: 1	Installed under BSF traffic control.
Breaker St	Demarcation CCB - Norfolk to Decks	Crowd Control Barriers (m) — Demarcation: 60.0	Installed under BSF traffic control.
Main Beach Pde / Breaker St	Residents Fence - Bougainvillea to Sunbird (West)	Temporary Fence (m) — Clean: 152.0 · Vehicle Gates: 2 · Ped. Gates: 2	Installed under BSF traffic control.
Main Beach Pde / Breaker St	Demarcation Fence (Ocean Resort - Sunbird (West)	Crowd Control Barriers (m) — Demarcation: 320.0	Installed under BSF traffic control.

05 COATES LIFE SAVING RULES

Read out at the pre-start — every one, every day

Risk Assessment — [x] I will not commence any work that I am unfamiliar with, that is non-routine, potentially hazardous or impacted by changing conditions without first completing the appropriate Coates risk assessment tool to identify, assess and control risks.

Training and Competency — [x] I will be inducted, trained, competent and hold the required certification and licenses to conduct the task.

Tools and Equipment — [x] I will only use tools and equipment that are fit for purpose and for which I am trained, competent and authorised. I will ensure that damaged or defective equipment is tagged out and removed from service.

High-Risk Work — [x] I will not commence any High-Risk Work without a risk assessment being completed and without having signed onto the applicable Safe Work Method Statement (SWMS).

Fit for Work — [x] When I commence work, I will be physically fit, and not impaired by fatigue, injury, distraction, drugs or alcohol. I will wear the required personal protective equipment (PPE) as identified for the task or site rules.

Critical Risk Non-Negotiables — [x] When I commence a work activity related to a Coates Top 10 Critical Risk, I will always ensure that I review and strictly adhere to the non-negotiable rules and controls for that Critical Risk to protect me, my workmates and others from serious harm.

06 HAZARDS AND CONTROLS

Talked through at the pre-start, then ticked

- [x] **Working next to live traffic**
  The fence line follows live roads on this circuit. Traffic control in place and signed to the plan before anyone steps off the kerb. Nobody in a running lane without a controller. Panels carried inside the closure, never across a lane.
  SWMS temporary fencing · Traffic Management Plan
- [x] **Manual handling — panels, feet and blocks**
  Two people to a panel. Feet and blocks lifted with the legs, close to the body, never twisted. Stack at waist height where you can. A panel is a sail — do not carry one on your own in wind.
  SWMS temporary fencing · crowd control barriers
- [x] **Wind on scrim and shade cloth**
  Scrim turns a fence into a sail. Braced as the drawing says, feet doubled where it is braced, and the line checked after wind. Do not hang cloth on an unbraced run.
  SWMS temporary fencing · braced for scrim
- [x] **The public on the other side of it**
  The line closes behind the crew as it goes in — no gap left open at a break, no panel left standing loose. Pedestrians walk round, not through. Anything sharp or proud gets capped or turned in.
  iEDM site rules · crowd control barriers
- [x] **Plant working the same front**
  Crane and forklift move on the same fronts as this crew. Stay out of the swing and out of the reversing lanes; catch the operator's eye before you cross. If you cannot see them, they cannot see you.
  SEQ-SWMS-009.01g · steps 2, 6
- [x] **Spotting — every reverse, every lift**
  A spotter on every truck reverse and every panel lift beside the public line, in sight of the driver, agreed signals before it starts. Everything stops the moment sight is lost.
  SEQ-SWMS-009.01g · spotting
- [x] **Gates — vehicle and pedestrian**
  A gate is the one part of the line that moves, so it is the one part that fails. Hung square, latched, and never left swinging into a lane or a footpath. Who holds the key is agreed before it goes in.
  SWMS temporary fencing · vehicle and ped gates
- [x] **Underground services and surfaces**
  Nothing is driven into the ground on this site. Feet sit on the surface; blocks take the load. Damage to a kerb, a paver or a service pit is reported the same day, not at the end of the job.
  iEDM site rules · SEQ-RM-010d

07 SITE RULES AND PAPERWORK

iEDM induction · the fencing SWMS · the GC500 page

- [x] iEDM site induction done — every person, before starting
- [x] Site hours 07:00–17:00 Monday to Friday unless iEDM approves otherwise
- [x] Report to the Coates contact and site office on arrival
- [x] Traffic Management Plan in place and signed before the line goes in
- [x] SWMS signed: temporary fencing and crowd control barriers
- [x] Tickets held by the person doing it — WC · LF · traffic control
- [x] The docket signed on site for what actually went in, that day
- [x] Line closed behind you — no gap, no loose panel, gates latched
- [x] Water, hat, breaks · spotter near the public · report it straight away
- [x] Anything damaged — kerb, paver, service pit — reported the same day

08 EMERGENCY

Muster points as drawn on D004-26003-01

ALL EMERGENCIES

000

Say: **Surfers Paradise Street Circuit**, nearest gate or corner, what you can see.

Gold Coast University Hospital	**(07) 5687 0000**
Surfers Paradise Police Station	**(07) 5570 7888**
Fire & Rescue — Southport Station	**(07) 5656 9333**

Nearest muster point to this front: _____

COATES ON SITE

Andrew Fisher · Events Project Manager	**0429 352 788**
Coates	**13 15 52**

iEDM

David Wilde · Project Safety Manager	**0421 206 124**
Steve Haines · Safety & Traffic Coordinator	**0407 734 398**
Matt Koleczko · Lead Project Manager	**0481 122 096**
John Brett · Site Manager	**0433 809 117**

09 WHO ATTENDED — ADVANCED TEMPORARY FENCING

Names as the record holds them · ticked as attending

#	NAME (PRINT)	AT	FIT · Y/N	SIGNATURE
1	**Wayne Woods** · Fencing crew — supervisor	☑	☐ Y ☐ N	
2	**Owen Cowell McPaul** · Fencing crew	☑	☐ Y ☐ N	
3	**Daniel Macleod** · Fencing crew	☑	☐ Y ☐ N	
4	**Cody Woods** · Fencing crew	☑	☐ Y ☐ N	
5	**Chase Hireni** · Fencing crew	☑	☐ Y ☐ N	
6	**Tahi Peni** · Fencing crew	☑	☐ Y ☐ N	
7	**Daniel Smith** · Fencing crew	☑	☐ Y ☐ N	
8	**Scott Hildebrand** · Fencing crew	☑	☐ Y ☐ N	
9	**Hayden Mcavoy** · Fencing crew	☑	☐ Y ☐ N	

What this page is. A record of the pre-start held on Tue 13 Oct 2026 for the Advanced Temporary Fencing crew, compiled from the project record on 15 Oct 2026. No signed docket dated this day was on the record when this was compiled; the fencing shown is the week's installation plan (CON WK1, revision 9 Oct 2026), dated that day. Attendance is as recorded by Andrew Fisher, Events Project Manager. The signature column is deliberately not filled: a signature is the person's own mark and is not made on their behalf.

Signed off: Andrew Fisher, Shutdown Manager · signed 15 Oct 2026

Recorded after the day: this is the record of the pre-start held on Tue 13 Oct 2026; closed off on 15 Oct 2026.