Coates
INDUSTRIAL SOLUTIONS

DAILY PRE-START
Fencing — Advanced Temporary Fencing

GC500 · 2026
SUPERCARS GOLD COAST 500
SURFERS PARADISE STREET CIRCUIT

Advanced Temporary Fencing · temporary fence, crowd control barriers, gates and scrim — the line round the circuit

FIELD OPERATIONS

01 THE DAY

Demob · as programmed

DATE	CREW	TASKS ON THE PLAN	FENCE ON THE PLAN	GATES
Mon 02 Nov 2026	**Advanced Temporary Fencing**	**18** *DECON WK2*	**—** *310.0 m relocated · 813.0 m removed*	**2** *S23 Corporate, Pit Lane, Higman St …*

02 THE DAY'S WORK

Traffic · the line · gates · spotting · the public

- **The plan for the day.** 18 tasks on the week's installation plan (DECON WK2) — Temporary Fence (m) — Relocation: 310.0 · Vehicle Gates: 2 · Temporary Fence (m) — Removal: 813.0 · Crowd Control Barriers (m) — Removal: 1010.0. Fronts: S23 Corporate, Pit Lane, Higman St, Supply Compound, Supply Compound to S19 CZ, S04 Corporate to S05 General, Main Beach Pde, PB01, Telstra COW, Hill Pde, S07 General, MacIntosh Island Park Entry, MacIntosh Island Park, S05 Grandstand.
- **Working around live traffic.** The fence line follows live roads. Traffic control in place before anyone steps off the kerb, nobody in a running lane without a controller, every panel carried inside the closure.
- **Plant on the same front.** Stay out of the swing and the reversing lanes, and catch the operator's eye before crossing.
- **Spotting.** A spotter on every truck reverse and every panel lift beside the public, in sight of the driver. Stop the moment sight is lost.
- **Public and pedestrians.** Keep the line closed as it comes down — no gap left open at a break; pedestrians walk round, not through.

03 THE WORK

Ticked from the plan for this day — tick anything else the crew takes on

- ☐ Temporary Fence (m) — Clean
- ☑ Vehicle Gates
- ☑ Working around live traffic
- ☑ Scrim and shade cloth, braced
- ☐ Temporary Fence (m) — Braced for Scrim
- ☐ Ped. Gates
- ☑ Plant movement on and around the front
- ☑ Hand over the line and sign the docket
- ☑ Temporary Fence (m) — Relocation
- ☐ Crowd Control Barriers (m) — Event
- ☑ Spotting
- ☑ Temporary Fence (m) — Removal
- ☐ Crowd Control Barriers (m) — Demarcation
- ☑ Public and pedestrian management

04 THE FENCING PROGRAMMED FOR THIS DAY

Off the week's installation plan (DECON WK2)

WHERE	WHAT	QUANTITIES ON THE PLAN	NOTE ON THE PLAN
S23 Corporate	Construction Zone Fencing Installation	Temporary Fence (m) — Relocation: 100.0 · Vehicle Gates: 2	First job of the day - 06:30
Pit Lane	Fence Relocation to include Relief Road	Temporary Fence (m) — Relocation: 210.0 · Temporary Fence (m) — Removal: 10.0	
Higman St	CCB Removal - Higman St & Rhapsody Demarcation	Crowd Control Barriers (m) — Removal: 224.0	Consolidated by T3, T4 & T5 - pull in to loading bay to collect
Supply Compound	Fence Removal - Supply Compound	Temporary Fence (m) — Removal: 120.0	
Supply Compound to S19 CZ	Fence Removal - Demarcation	Crowd Control Barriers (m) — Removal: 135.0	
S04 Corporate to S05 General	CCB Removal - S04 Corporate to Media Centre	Crowd Control Barriers (m) — Removal: 97.0	Demarcation, Event & Smoking Zones
Main Beach Pde	Fence Removal - Seacrest to Pacific Point Residents	Temporary Fence (m) — Removal: 211.0	Removed under BSF traffic control - to be confirmed start time
Main Beach Pde	CCB Removal - Seacrest to Pacific Point Demarcation	Crowd Control Barriers (m) — Removal: 226.0	Removed under BSF traffic control - to be confirmed start time
PB01	Fence Removal - PB01	Temporary Fence (m) — Removal: 70.0	
Telstra COW	Fence Removal - COW	Temporary Fence (m) — Removal: 25.0	
Hill Pde	CCB Removal - Contessa to PB03	Crowd Control Barriers (m) — Removal: 218.0	Removed under BSF tarffic control.
S07 General	Fence Removal - S07 CZ Fencing	Temporary Fence (m) — Removal: 125.0	Look at stockpiling the fence at S07 Fence for the creation of S08 CZ on Thursday.
MacIntosh Island Park Entry	Fence Removal - Mac Island Park Entry	Temporary Fence (m) — Removal: 32.0	
MacIntosh Island Park	Fence Removal - WC15 Toilets	Temporary Fence (m) — Removal: 16.0	
S05 Grandstand	Fence Removal - S05 Grandstand BOH & Bridge	Temporary Fence (m) — Removal: 60.0	
S05 Grandstand	Fence Removal - S05 Grandstand CZ	Temporary Fence (m) — Removal: 60.0	
S05 Grandstand	Fence Removal - Demarcation - S05 to Media Centre / Ferney	Crowd Control Barriers (m) — Removal: 110.0	
PB01	CCB Relocation - S07 & PB01 CZ	Temporary Fence (m) — Removal: 84.0	84m of CCB relocation - Use demarcation CCBs.

05 COATES LIFE SAVING RULES

Read out at the pre-start — every one, every day

Risk Assessment	☐ I will not commence any work that I am unfamiliar with, that is non-routine, potentially hazardous or impacted by changing conditions without first completing the appropriate Coates risk assessment tool to identify, assess and control risks.
Training and Competency	☐ I will be inducted, trained, competent and hold the required certification and licenses to conduct the task.
Tools and Equipment	☐ I will only use tools and equipment that are fit for purpose and for which I am trained, competent and authorised. I will ensure that damaged or defective equipment is tagged out and removed from service.
High-Risk Work	☐ I will not commence any High-Risk Work without a risk assessment being completed and without having signed onto the applicable Safe Work Method Statement (SWMS).
Fit for Work	☐ When I commence work, I will be physically fit, and not impaired by fatigue, injury, distraction, drugs or alcohol. I will wear the required personal protective equipment (PPE) as identified for the task or site rules.
Critical Risk Non-Negotiables	☐ When I commence a work activity related to a Coates Top 10 Critical Risk, I will always ensure that I review and strictly adhere to the non-negotiable rules and controls for that Critical Risk to protect me, my workmates and others from serious harm.

06 HAZARDS AND CONTROLS

Talk each one through, then tick

☐ **Working next to live traffic**
The fence line follows live roads on this circuit. Traffic control in place and signed to the plan before anyone steps off the kerb. Nobody in a running lane without a controller. Panels carried inside the closure, never across a lane.
SWMS temporary fencing · Traffic Management Plan

☐ **Manual handling — panels, feet and blocks**
Two people to a panel. Feet and blocks lifted with the legs, close to the body, never twisted. Stack at waist height where you can. A panel is a sail — do not carry one on your own in wind.
SWMS temporary fencing · crowd control barriers

☐ **Wind on scrim and shade cloth**
Scrim turns a fence into a sail. Braced as the drawing says, feet doubled where it is braced, and the line checked after wind. Do not hang cloth on an unbraced run.
SWMS temporary fencing · braced for scrim

☐ **The public on the other side of it**
The line closes behind the crew as it goes in — no gap left open at a break, no panel left standing loose. Pedestrians walk round, not through. Anything sharp or proud gets capped or turned in.
iEDM site rules · crowd control barriers

☐ **Plant working the same front**
Crane and forklift move on the same fronts as this crew. Stay out of the swing and out of the reversing lanes; catch the operator's eye before you cross. If you cannot see them, they cannot see you.
SEQ-SWMS-009.01g · steps 2, 6

☐ **Spotting — every reverse, every lift**
A spotter on every truck reverse and every panel lift beside the public line, in sight of the driver, agreed signals before it starts. Everything stops the moment sight is lost.
SEQ-SWMS-009.01g · spotting

☐ **Gates — vehicle and pedestrian**
A gate is the one part of the line that moves, so it is the one part that fails. Hung square, latched, and never left swinging into a lane or a footpath. Who holds the key is agreed before it goes in.
SWMS temporary fencing · vehicle and ped gates

☐ **Underground services and surfaces**
Nothing is driven into the ground on this site. Feet sit on the surface; blocks take the load. Damage to a kerb, a paver or a service pit is reported the same day, not at the end of the job.
iEDM site rules · SEQ-RM-010d

07 SITE RULES AND PAPERWORK

iEDM induction · the fencing SWMS · the GC500 page

- ☐ iEDM site induction done — every person, before starting
- ☐ Site hours 07:00–17:00 Monday to Friday unless iEDM approves otherwise
- ☐ Report to the Coates contact and site office on arrival
- ☐ Traffic Management Plan in place and signed before the line goes in
- ☐ SWMS signed: temporary fencing and crowd control barriers
- ☐ Tickets held by the person doing it — WC · LF · traffic control
- ☐ The docket signed on site for what actually went in, that day
- ☐ Line closed behind you — no gap, no loose panel, gates latched
- ☐ Water, hat, breaks · spotter near the public · report it straight away
- ☐ Anything damaged — kerb, paver, service pit — reported the same day

08 EMERGENCY

Muster points as drawn on D004-26003-01

ALL EMERGENCIES

000

Say: **Surfers Paradise Street Circuit**, nearest gate or corner, what you can see.

Gold Coast University Hospital	**(07) 5687 0000**
Surfers Paradise Police Station	**(07) 5570 7888**
Fire & Rescue — Southport Station	**(07) 5656 9333**

Nearest muster point to this front: _____

COATES ON SITE

Andrew Fisher · Events Project Manager	**0429 352 788**
Coates	**13 15 52**

iEDM

David Wilde · Project Safety Manager	**0421 206 124**
Steve Haines · Safety & Traffic Coordinator	**0407 734 398**
Matt Koleczko · Lead Project Manager	**0481 122 096**
John Brett · Site Manager	**0433 809 117**

09 CREW — ADVANCED TEMPORARY FENCING

Tick attending · declare fit · sign

#	NAME (PRINT)	AT	FIT · Y/N	SIGNATURE
1	**Wayne Woods** · Fencing crew — supervisor	☐	☐ Y ☐ N	
2	**Owen Cowell McPaul** · Fencing crew	☐	☐ Y ☐ N	
3	**Daniel Macleod** · Fencing crew	☐	☐ Y ☐ N	
4	**Cody Woods** · Fencing crew	☐	☐ Y ☐ N	
5	**Chase Hireni** · Fencing crew	☐	☐ Y ☐ N	
6	**Tahi Peni** · Fencing crew	☐	☐ Y ☐ N	
7	**Daniel Smith** · Fencing crew	☐	☐ Y ☐ N	
8	**Scott Hildebrand** · Fencing crew	☐	☐ Y ☐ N	
9	**Hayden McAvoy** · Fencing crew	☐	☐ Y ☐ N	
10	**Alonzo McAvoy** · Fencing crew	☐	☐ Y ☐ N	
11		☐	☐ Y ☐ N	
12		☐	☐ Y ☐ N	

PRE-START RUN BY (PRINT)	SUPERVISOR SIGN-OFF (PRINT)	SIGNATURE	TIME