Coates
INDUSTRIAL SOLUTIONS

DAILY PRE-START — RECORD OF THE PRE-START HELD

Buildings & toilets — installers

GC500 · 2026
SUPERCARS GOLD COAST 500
SURFERS PARADISE STREET CIRCUIT

Coates install team · unloading and loading, levelling, stairs, escorts — driving the track and Macintosh Park

FIELD OPERATIONS

01 THE DAY

As the record holds it

DATE	CREW	FIRST BOOKED LOAD TIME	ON SITE	DROPS ON THIS DAY
Wed 07 Oct 2026	**Coates Installs**	**05:00** *last 09:30*	**—**	**6 buildings on · 2 toilets on · 1 generator on**

02 HOW THE DAY RAN

Traffic · plant movement · buildings · spotting · the loads

- **Traffic and the run in.** 11 loads off Kingston, first away 05:00 and last 09:30. 4 of them left before the site opens, so the run in was worked around live traffic on the Gold Coast Highway and the park roads, with the escort ahead.
- **Plant movement and the drops.** 6 buildings on · 2 toilets on · 1 generator on — crane and forklift on the front, exclusion zone up under the hook, nothing walked under a suspended load.
- **Moving buildings.** 6 in and 0 out — positioned and levelled, blocks and packers under the skids, stairs and landings fitted, power-on checked with the electrician where one was due.
- **Toilets and amenities.** 2 in and 0 out, forklifted into place and set down clear of the running lane.
- **Where on the circuit.** S23 (6), S04 (2) — off the master plan.
- **Spotting.** A spotter on every reverse and every lift near the public line, in sight of the operator, and the load stopped the moment sight was lost.
- **Fencing that went in.** 4 signed dockets — Commodore Park, Race Admin — double stack — C.2, S04 — Corporate, S17–S20 — walk through (grandstands).

03 THE WORK

The whole list, covered at the request of Andrew Fisher (25 Sep 2026) — what the record holds for the day is under 01

- ☑ Unload a building (crane)
- ☑ Position and level a building
- ☑ Drive the track / Macintosh Park
- ☑ Move toilets
- ☑ Load a building for removal
- ☑ Blocks and packers under skids
- ☑ Forklift work
- ☑ Spotting
- ☑ Unload portaloos
- ☑ Fit stairs and landings
- ☑ Move a building (relocation)
- ☑ Move water barriers
- ☑ Load portaloos
- ☑ Escort a truck through the park
- ☑ Power-on check with the electrician

04 THE LOADS ON THIS DAY

Off the transport plan, load by load

DD ORDER	LOAD	LOAD AT KINGSTON	DUE ON SITE		REFERENCES ON THE LOAD	DROP POINT
1st	1 × Ticket Box 6m	05:00		early	P55	P55 - Gate 1 Ticket Box
2nd	1 × Building 3.6m	05:00		early	P56	P56 - Gate 1 Ticket BOH
3rd	1 × Building 6m	05:30		early	P54	P54 - Accred Centre BOH
4th	1 × Accessible Toilet + 1 × 3.0m Cont	05:30		early	WC86, T0258	WC86 - Toilet + Helen Park
5th	1 × Building 9.6m	08:30			P57	P57 - Radio Distribution Office
6th	1 × Building 12m	08:30			P52	P52 - Gate 1 Volunteer Check-In
7th	1 × Waste tank	06:30			WC20	WC20
7th	1 × Waste tank	07:00			WC20	WC20
8th	1 × Toilet Block 6m	09:00			WC20	WC20 - Toilets (Tank Mounted)
8th	1 × Toilet Block 6m	09:00			WC20	WC20 - Toilets (Tank Mounted)
Not supplied	1 × 50kva	09:30			GN18	GN18 - Generator

05 COATES LIFE SAVING RULES

Read out at the pre-start — every one, every day

Risk Assessment	☑ I will not commence any work that I am unfamiliar with, that is non-routine, potentially hazardous or impacted by changing conditions without first completing the appropriate Coates risk assessment tool to identify, assess and control risks.
Training and Competency	☑ I will be inducted, trained, competent and hold the required certification and licenses to conduct the task.
Tools and Equipment	☑ I will only use tools and equipment that are fit for purpose and for which I am trained, competent and authorised. I will ensure that damaged or defective equipment is tagged out and removed from service.
High-Risk Work	☑ I will not commence any High-Risk Work without a risk assessment being completed and without having signed onto the applicable Safe Work Method Statement (SWMS).
Fit for Work	☑ When I commence work, I will be physically fit, and not impaired by fatigue, injury, distraction, drugs or alcohol. I will wear the required personal protective equipment (PPE) as identified for the task or site rules.
Critical Risk Non-Negotiables	☑ When I commence a work activity related to a Coates Top 10 Critical Risk, I will always ensure that I review and strictly adhere to the non-negotiable rules and controls for that Critical Risk to protect me, my workmates and others from serious harm.

06 HAZARDS AND CONTROLS

Talked through at the pre-start, then ticked

☑ **Crane lifts — buildings and toilets**
Exclusion zone under the hook goes up; ground checked — in doubt, stop and ask. Nobody walks or stands under a suspended building. Licensed dogger and operator; no lift when wind exceeds the chart.
SWMS TSV500.1 · crane install

☑ **Forklift — unloading, loading, carrying**
LF licence, pre-start done. Spotter in the Safe Zone, out of the line of fire. Loads restrained, never one on one. Reverse when the load blocks the view. Anyone in the zone: stop, lower, brake.
SEQ-SWMS-009.01g · steps 2, 6

☑ **Jacking and levelling — the supervisor checks it first**
Never under a building on jacks unless on an approved support; watch jacks for pressure. Pushers place the packers, hands out of pinch points. Operator stays in the seat while it is on the tynes.
SWMS TSV500.1 · jacking, levelling

☑ **Blocks and packers and the 20 kg limit**
Two-person lift or the forklift; work to the lay-down plan. No body part between skids and ground. Cut-5 gloves; never lift with snakes sitting under packers. Bite kit on the truck.
SWMS TSV500.1 · blocks

☑ **Stairs and landings**
Stairs to AS 1657, fitted and fixed before anyone uses the building; treads and handrails checked. No building is handed over without its steps — tick **Steps installed** in the page.
SWMS TSV500.1 · the page

☑ **Spotting — every load, every reverse**
One named spotter, agreed hand signals before the lift, and never inside the line of fire. If the spotter loses sight of the load or the driver loses sight of the spotter, everything stops.
SEQ-SWMS-009.01g · steps 2, 6

☑ **Water barriers — moving and placing**
Drained before they move unless the plan says otherwise; a full barrier is a different lift. Placed to the barrier drawing, not by eye. Hands clear of the joins; never straddle a barrier being pushed.
SWMS TSV500.1 · iEDM key plan K220

☑ **Driving the track and Macintosh Park**
40 km/h on track, 10 km/h in Macintosh Park. Pre-set routes; follow the traffic controllers. Beacon on; give way to pedestrians and plant. **Nobody drives through the park unescorted** — a truck waits at the gate.
D007-26003-02 · 009.01g · Crane driver rule

☑ **Escorting a truck**
Escort leads on the agreed route at a pace the truck can hold, beacon on; the driver follows the escort, not the sat-nav. Slow right down near the public — they have right of way. Light rail zone: permit first.
009.01g · iEDM rules · SEQ-RM-010d

☑ **Trucks — tray access and restraint**
Fall controls before anyone gets on a tray. Rated straps or chains on every load. A building leaves only with its pre-transit checklist done — doors and loose items secured, aircons restrained.
SAF-PRO-075 · TRAN-WI-R1.2 · 009.01g

07 SITE RULES AND PAPERWORK

iEDM induction · Coates HSEQ plan · the GC500 page

- ☑ iEDM site induction done — every person, before starting
- ☑ Site hours 07:00–17:00 Monday to Friday unless iEDM approves otherwise
- ☑ Report to the Coates contact and site office on arrival
- ☑ WC · LF · DG · RA · C1 · CV · WP — held by the person doing it
- ☑ Crane Lift Plan · Traffic Management Plan · Permit to Work
- ☑ SWMS signed: SEQ-SWMS-x TSV500.1 · SEQ-SWMS-009.01g
- ☑ Pre-transit checklist TRAN-WI-R1.2 · SAF-PRO-075 for every move
- ☑ Power on by a licensed electrician only — test & tag, RCD
- ☑ Record it in the page: arrival, levelled, steps, photos, numbers
- ☑ Water, hat, breaks · spotter near the public · report it straight away

08 EMERGENCY

Muster points as drawn on D004-26003-01

ALL EMERGENCIES

000

Say: **Surfers Paradise Street Circuit**, nearest gate or corner, what you can see.

Gold Coast University Hospital	**(07) 5687 0000**
Surfers Paradise Police Station	**(07) 5570 7888**
Fire & Rescue — Southport Station	**(07) 5656 9333**

Nearest muster point to this front: _____

COATES ON SITE

Andrew Fisher · Events Project Manager	**0429 352 788**
Coates	**13 15 52**

iEDM

David Wilde · Project Safety Manager	**0421 206 124**
Steve Haines · Safety & Traffic Coordinator	**0407 734 398**
Matt Koleczko · Lead Project Manager	**0481 122 096**
John Brett · Site Manager	**0433 809 117**

09 WHO ATTENDED — COATES INSTALLS

Names as the record holds them · ticked as attending

#	NAME (PRINT)	AT	FIT · Y/N	SIGNATURE
1	**Aaron Zelvis** · Installer	☑	☐ Y ☐ N	
2	**Alfie Harris** · Installer	☑	☐ Y ☐ N	
3	**Andrew Fisher** · Events Project Manager	☑	☐ Y ☐ N	
4	**Daniel Gough** · Installer	☑	☐ Y ☐ N	

What this page is. A record of the pre-start held on Wed 07 Oct 2026 for the Coates Installs crew, compiled from the project record on 15 Oct 2026. The loads, the drops and the fencing are off the record for that day; the work list is covered in full at the request of Andrew Fisher, 25 Sep 2026. Attendance is as recorded by Andrew Fisher, Events Project Manager. The signature column is deliberately not filled: a signature is the person's own mark and is not made on their behalf.

Signed off: Andrew Fisher, Shutdown Manager · signed 15 Oct 2026

Recorded after the day: this is the record of the pre-start held on Wed 07 Oct 2026; closed off on 15 Oct 2026.