Coates
INDUSTRIAL SOLUTIONS

DAILY PRE-START

Fencing — Advanced Temporary Fencing

GC500 · 2026
SUPERCARS GOLD COAST 500
SURFERS PARADISE STREET CIRCUIT

Advanced Temporary Fencing · temporary fence, crowd control barriers, gates and scrim — the line round the circuit

FIELD OPERATIONS

01 THE DAY

Demob · as programmed

DATE	CREW	TASKS ON THE PLAN	FENCE ON THE PLAN	GATES
Thu 29 Oct 2026	**Advanced Temporary Fencing**	**15** *DECON WK1*	**125.0 m** *142.0 m relocated · 1296.0 m removed*	**0** *Breaker St, Paradise Waters Park, Gate 2 Entry …*

02 THE DAY'S WORK

Traffic · the line · gates · spotting · the public

- **The plan for the day.** 15 tasks on the week's installation plan (DECON WK1) — Temporary Fence (m) — Removal: 1296.0 · Temporary Fence (m) — Clean: 125.0 · Temporary Fence (m) — Relocation: 142.0 · Crowd Control Barriers (m) — Removal: 153.0. Fronts: Breaker St, Paradise Waters Park, Gate 2 Entry, Commodore Park, S07 General Stand, Helen Park, Rear of Pit Building, Club 500, Pit Building/Paddock, Cypress Carpark, The Esplanade, S18 Grandstand.
- **Working around live traffic.** The fence line follows live roads. Traffic control in place before anyone steps off the kerb, nobody in a running lane without a controller, every panel carried inside the closure.
- **Plant on the same front.** Stay out of the swing and the reversing lanes, and catch the operator's eye before crossing.
- **Spotting.** A spotter on every truck reverse and every panel lift beside the public, in sight of the driver. Stop the moment sight is lost.
- **Public and pedestrians.** Keep the line closed as it comes down — no gap left open at a break; pedestrians walk round, not through.

03 THE WORK

Ticked from the plan for this day — tick anything else the crew takes on

- [x] Temporary Fence (m) — Clean
- [ ] Vehicle Gates
- [x] Working around live traffic
- [x] Scrim and shade cloth, braced
- [ ] Temporary Fence (m) — Braced for Scrim
- [ ] Ped. Gates
- [x] Plant movement on and around the front
- [x] Hand over the line and sign the docket
- [x] Temporary Fence (m) — Relocation
- [ ] Crowd Control Barriers (m) — Event
- [x] Spotting
- [x] Temporary Fence (m) — Removal
- [ ] Crowd Control Barriers (m) — Demarcation
- [x] Public and pedestrian management

04 THE FENCING PROGRAMMED FOR THIS DAY

Off the week's installation plan (DECON WK1)

WHERE	WHAT	QUANTITIES ON THE PLAN	NOTE ON THE PLAN
Breaker St	Fence Removal - Breaker St Residents	Temporary Fence (m) — Removal: 135.0	
Paradise Waters Park	Fence Removal TV Media/Helipad	Temporary Fence (m) — Removal: 350.0	
Gate 2 Entry	Fence Removal - Gate 2 Entry	Temporary Fence (m) — Removal: 105.0	
Commodore Park	Fence Removal - GEMA/NSM/QPS Compound	Temporary Fence (m) — Removal: 169.0	
S07 General Stand	CZ Fencing Installation	Temporary Fence (m) — Clean: 125.0	No PMP Required - fencing must be off the pathway
Helen Park	CZ Closing	Temporary Fence (m) — Relocation: 20.0	Closing up of compound once buildings have been removed - after 9am
Rear of Pit Building	Fence Removal - Cleanaway Compactor	Temporary Fence (m) — Removal: 18.0	
Club 500	Fence Removal - Club 500 Stage & BOH	Temporary Fence (m) — Removal: 70.0	
Club 500	Fence Removal - Club 500 Toilets	Temporary Fence (m) — Removal: 66.0	
Club 500	Fence Removal - Gema Compound	Temporary Fence (m) — Removal: 5.0	
Club 500	Mobile Boost Energy Storage Compound	Temporary Fence (m) — Removal: 45.0	
Pit Building/Paddock	Fence Removal - S01 & S02 Stairs	Temporary Fence (m) — Removal: 175.0	Check with Jess Benetti when this should be done
Cypress Carpark	Fence Removal - Signevent	Temporary Fence (m) — Removal: 158.0	Mid afternoon job - to be done from inside the compound - Sign Event should be clear
The Esplanade	CCB Removal - The Esplanade Triangle Dermarcation	Crowd Control Barriers (m) — Removal: 153.0	TBC on LM Left
S18 Grandstand	Fence Relocation - S18 Grandstand CZ	Temporary Fence (m) — Relocation: 122.0	Bracing required on Front edge

05 COATES LIFE SAVING RULES

Read out at the pre-start — every one, every day

Risk Assessment — ☐ I will not commence any work that I am unfamiliar with, that is non-routine, potentially hazardous or impacted by changing conditions without first completing the appropriate Coates risk assessment tool to identify, assess and control risks.

Training and Competency — ☐ I will be inducted, trained, competent and hold the required certification and licenses to conduct the task.

Tools and Equipment — ☐ I will only use tools and equipment that are fit for purpose and for which I am trained, competent and authorised. I will ensure that damaged or defective equipment is tagged out and removed from service.

High-Risk Work — ☐ I will not commence any High-Risk Work without a risk assessment being completed and without having signed onto the applicable Safe Work Method Statement (SWMS).

Fit for Work — ☐ When I commence work, I will be physically fit, and not impaired by fatigue, injury, distraction, drugs or alcohol. I will wear the required personal protective equipment (PPE) as identified for the task or site rules.

Critical Risk Non-Negotiables — ☐ When I commence a work activity related to a Coates Top 10 Critical Risk, I will always ensure that I review and strictly adhere to the non-negotiable rules and controls for that Critical Risk to protect me, my workmates and others from serious harm.

06 HAZARDS AND CONTROLS

Talk each one through, then tick

☐ **Working next to live traffic**
The fence line follows live roads on this circuit. Traffic control in place and signed to the plan before anyone steps off the kerb. Nobody in a running lane without a controller. Panels carried inside the closure, never across a lane.
SWMS temporary fencing · Traffic Management Plan

☐ **Manual handling — panels, feet and blocks**
Two people to a panel. Feet and blocks lifted with the legs, close to the body, never twisted. Stack at waist height where you can. A panel is a sail — do not carry one on your own in wind.
SWMS temporary fencing · crowd control barriers

☐ **Wind on scrim and shade cloth**
Scrim turns a fence into a sail. Braced as the drawing says, feet doubled where it is braced, and the line checked after wind. Do not hang cloth on an unbraced run.
SWMS temporary fencing · braced for scrim

☐ **The public on the other side of it**
The line closes behind the crew as it goes in — no gap left open at a break, no panel left standing loose. Pedestrians walk round, not through. Anything sharp or proud gets capped or turned in.
iEDM site rules · crowd control barriers

☐ **Plant working the same front**
Crane and forklift move on the same fronts as this crew. Stay out of the swing and out of the reversing lanes; catch the operator's eye before you cross. If you cannot see them, they cannot see you.
SEQ-SWMS-009.01g · steps 2, 6

☐ **Spotting — every reverse, every lift**
A spotter on every truck reverse and every panel lift beside the public line, in sight of the driver, agreed signals before it starts. Everything stops the moment sight is lost.
SEQ-SWMS-009.01g · spotting

☐ **Gates — vehicle and pedestrian**
A gate is the one part of the line that moves, so it is the one part that fails. Hung square, latched, and never left swinging into a lane or a footpath. Who holds the key is agreed before it goes in.
SWMS temporary fencing · vehicle and ped gates

☐ **Underground services and surfaces**
Nothing is driven into the ground on this site. Feet sit on the surface; blocks take the load. Damage to a kerb, a paver or a service pit is reported the same day, not at the end of the job.
iEDM site rules · SEQ-RM-010d

07 SITE RULES AND PAPERWORK

iEDM induction · the fencing SWMS · the GC500 page

- ☐ iEDM site induction done — every person, before starting
- ☐ Site hours 07:00–17:00 Monday to Friday unless iEDM approves otherwise
- ☐ Report to the Coates contact and site office on arrival
- ☐ Traffic Management Plan in place and signed before the line goes in
- ☐ SWMS signed: temporary fencing and crowd control barriers
- ☐ Tickets held by the person doing it — WC · LF · traffic control
- ☐ The docket signed on site for what actually went in, that day
- ☐ Line closed behind you — no gap, no loose panel, gates latched
- ☐ Water, hat, breaks · spotter near the public · report it straight away
- ☐ Anything damaged — kerb, paver, service pit — reported the same day

08 EMERGENCY

Muster points as drawn on D004-26003-01

ALL EMERGENCIES

000

Say: **Surfers Paradise Street Circuit**, nearest gate or corner, what you can see.

Gold Coast University Hospital	**(07) 5687 0000**
Surfers Paradise Police Station	**(07) 5570 7888**
Fire & Rescue — Southport Station	**(07) 5656 9333**

Nearest muster point to this front: _____

COATES ON SITE

Andrew Fisher · Events Project Manager	**0429 352 788**
Coates	**13 15 52**

iEDM

David Wilde · Project Safety Manager	**0421 206 124**
Steve Haines · Safety & Traffic Coordinator	**0407 734 398**
Matt Koleczko · Lead Project Manager	**0481 122 096**
John Brett · Site Manager	**0433 809 117**

09 CREW — ADVANCED TEMPORARY FENCING

Tick attending · declare fit · sign

#	NAME (PRINT)	AT	FIT · Y/N	SIGNATURE
1	**Wayne Woods** · Fencing crew — supervisor	☐	☐ Y ☐ N	
2	**Owen Cowell McPaul** · Fencing crew	☐	☐ Y ☐ N	
3	**Daniel Macleod** · Fencing crew	☐	☐ Y ☐ N	
4	**Cody Woods** · Fencing crew	☐	☐ Y ☐ N	
5	**Chase Hireni** · Fencing crew	☐	☐ Y ☐ N	
6	**Tahi Peni** · Fencing crew	☐	☐ Y ☐ N	
7	**Daniel Smith** · Fencing crew	☐	☐ Y ☐ N	
8	**Scott Hildebrand** · Fencing crew	☐	☐ Y ☐ N	
9	**Hayden McAvoy** · Fencing crew	☐	☐ Y ☐ N	
10	**Alonzo McAvoy** · Fencing crew	☐	☐ Y ☐ N	
11		☐	☐ Y ☐ N	
12		☐	☐ Y ☐ N	

PRE-START RUN BY (PRINT)	SUPERVISOR SIGN-OFF (PRINT)	SIGNATURE	TIME