

Coates Billing Forecast

Everything Coates bills · all in, month by month

MONTH-END RULE

SiteIQ does **not** invoice the last day of a month within that month. Invoice July on 31 Jul and the 31st's plant & tooling hire is **not in it** — it registers into August's billing. Only the hire line works this way — everything else lands in the month it's entered or claimed.

\$235,308

JULY BILLING · ALL IN
every SiteIQ-billed stream

\$289,377

AUGUST BILLING · ALL IN
every SiteIQ-billed stream

\$524,684

TOTAL · ALL IN
whole shut, all SiteIQ billing

Everything Coates bills — month by month

Hire at invoiced/tracked/forecast (page 2 has the detail); labour and accommodation at the daily plan, invoiced in progress claims; transport recognised at forecast, billed in arrears; damage, fuel and consumables added as raised — never forecast.

STREAM	JUL 2026	AUG 2026	TOTAL	BILLS
Plant & tooling hire	\$117,424	\$169,970	\$287,394	month-end rule: 31 Jul → August
Personnel / Labour	\$58,520	\$61,160	\$119,680	progress claims · \$58,520 claimed to date
Accommodation	\$14,514	\$13,398	\$27,912	progress claims · \$14,514 claimed to date
Transport	\$44,849	\$44,849	\$89,698	billed in arrears as entered
Damage recovery	\$0	\$0	\$0	as raised & approved
Fuel & consumables	\$0	\$0	\$0	as raised · invoiced figures only
Total	\$235,308	\$289,377	\$524,684	

Radio, gas monitor and welder hire are invoiced separately and are **not** in these figures; no sub-hired gear is included. Charge Reporter logged to date: \$49,031 across 7 charge(s) (\$49,031 firm) — firm charges roll into their lines as they bill.

Coates Billing Forecast

The SiteIQ hire line · month by month, split

AS AT 29 JUL 2026 - 13:58

NOT FOR CLIENT DISTRIBUTION

PAGE 2 OF 3

The SiteIQ hire line — billing month by month

Days SiteIQ has invoiced are locked at the invoice; today runs at tracked; days ahead at the workbook plan — each day assigned to the month SiteIQ will actually bill it in.

BILLING MONTH	INVOICED + TRACKED	AT FORECAST	TOTAL	MONTH-END DAYS
July 2026	\$74,932	\$42,492	\$117,424	31 Jul (\$14,164) registers into August
August 2026	\$0	\$169,970	\$169,970	31 Jul (\$14,164) rolls IN from July

Plant & tooling hire only — the SiteIQ hire line. Sources: DAILY_SUMMARY.xlsx (invoiced days) · Cement_Australia_Report_2026_K2_v11_4.xlsm (plan).

The month's split — plant v tooling

What each billing month is made of: locked and run days at the workbook's tracked split, days ahead at the plan split. The month's bill is the SiteIQ total — the composition here is how you explain it.

BILLING MONTH	PLANT	TOOLING	MONTH BILL
July 2026	\$88,199	\$17,608	\$117,424
August 2026	\$119,001	\$50,969	\$169,970
Jul 2026			83% plant · 17% tooling
Aug 2026			70% plant · 30% tooling

Plant Tooling — Jul: SiteIQ invoiced \$74,932 v tracked \$63,315 on locked days (drift \$11,617). The invoiced figure is always the bill; the tracked split explains its make-up.

Coates Billing Forecast

Plant v tooling · the whole shut

By stream — whole shut

Invoiced to date split item-by-item from SiteIQ's charge lines; days ahead at the workbook plan.

STREAM	FORECAST BILLING
Plant hire	\$214,439
Tooling hire	\$72,955

Together \$287,394 — the total above. Locked days never move; the forecast never estimates.

The whole shut, one bar

Every SiteIQ hire dollar, plant v tooling.



Easy to explain: roughly 75 cents of every SiteIQ hire dollar this shut is plant, 25 is tooling — invoiced to date split item-by-item from SiteIQ's own charge lines, days ahead at the workbook plan.