

Cost Tracking Snapshot

Reporting period 12 Jul – 26 Jul 2026 · 15 active days

AUTHOR

ANDREW FISHER

PAGE 1 OF 11

ON PLAN

Cost is tracking **under the plan and under control** — and trued to SiteIQ's invoicing every morning. Days SiteIQ has invoiced are locked at the invoiced figure, every day run is invoiced, and days ahead are held at forecast — tracking to land at **\$653,855**, under the **\$622,596** plan, and not over it.

COST STREAM

SiteIQ invoicing only. Every figure on this snapshot bills through SiteIQ. The separate monthly invoice — radios, gas monitors, sub-hired welders and forklift, compressor, crib gear and its own transport — is tracked on its own page and **none of its dollars appear here**. The two streams never share a figure.

\$204,857

FORECAST TO DATE

The plan · 12 Jul – 26 Jul 2026

\$236,117

ACTUAL TO DATE

per Daily Tracking

\$31,260

VARIANCE TO DATE

Under plan so far

\$622,596

FORECAST TO COMPLETION

The plan

\$653,855

TRACKING TO LAND

Actuals locked + plan ahead

The story so far

15 active days in, the K2 tool store is **under the plan and under control** — and the numbers are **trued to SiteIQ's invoicing**: **\$130,409** of plant & tooling hire is invoiced and locked. The true-up page shows tracked v invoiced, day by day, drift and all.

The variance is an under-run, not an overrun. The gap is **timing, not scope** — mobilisation transport is recognised at forecast, and the under-run sits in tooling hire against forecast on the days already run. Nothing has been dropped or deferred — the crews have had the gear they need, when they needed it.

Cost Tracking Snapshot

The cost detail · forecast vs actual by stream

AS AT **03 AUG 2026 - 11:49**

PAGE 2 OF 11

Why we're under — by cost stream

The plan column is what we thought each stream would cost for the whole shut — the original numbers. Forecast vs actual then cover the days already run. Amber means under on days run — locked in our favour, not at risk.

COST STREAM	PLAN · FULL SHUT	FORECAST	ACTUAL	VARIANCE	STATUS
Plant hire	\$228,085	\$69,417	\$104,161	\$34,744	● On plan
Tooling hire	\$97,690	\$29,732	\$26,248	-\$3,484	● Tracking close (slightly under)
Transport	\$89,698	\$44,849	\$44,849	\$0	● On plan
Personnel / Labour	\$119,680	\$35,420	\$35,420	\$0	● On plan
Accommodation	\$27,912	\$9,730	\$9,730	\$0	● On plan
Radio	\$25,108	\$8,967	\$8,967	\$0	● On plan
Gas Monitor	\$18,742	\$2,678	\$2,678	\$0	● On plan
Welders	\$15,679	\$4,065	\$4,065	\$0	● On plan

SiteIQ invoices plant and tooling as one hire line, trued daily to the DAILY_SUMMARY export (invoiced days locked, today provisional); it is split here item by item from SiteIQ's own charge lines — plant register assets to Plant, tool store gear to Tooling — and the two always sum exactly to the invoiced figure. The combined line is reconciled day by day on the true-up page. Transport is recognised at forecast — mobilisation incurred, billed in arrears. Welders, radio and gas monitor hire are tracked here for the full cost picture and invoiced separately from SiteIQ's hire line — the Welders stream carries its own plan and is never counted in Plant hire. Personnel / labour and accommodation are shown at the daily accrual and invoiced in progress claims — reconciled on the true-up page. Days still to come are costed at forecast.

Cost Tracking Snapshot

The true-up · tracked v SiteIQ invoiced

AS AT 03 AUG 2026 - 11:49

PAGE 3 OF 11

The true-up — tracked v SiteIQ invoiced, day by day

Our live tracking against what SiteIQ actually invoiced (DAILY_SUMMARY, the latest export). Invoiced days are locked at the invoice; the tracked column shows how close the live view ran. Welders, radio and gas monitor hire are invoiced separately, so they sit outside this reconciliation by design. This is how the report stays true, every single day.

DAY	TRACKED	SITEIQ INVOICED	PLANT	TOOLING	GEAR	DRIFT	STATUS
12 Jul - 15 Jul · 4 days	\$0	—	—	—	—	—	● No charges
16 Jul	\$298	\$298	\$249	\$0	\$49	\$0	● Locked
17 Jul	\$394	\$394	\$346	\$0	\$49	\$0	● Locked
18 Jul	\$394	\$394	\$346	\$0	\$49	\$0	● Locked
19 Jul	\$394	\$394	\$346	\$0	\$49	\$0	● Locked
20 Jul	\$8,436	\$8,436	\$8,386	\$0	\$51	\$0	● Locked
21 Jul	\$9,918	\$8,644	\$8,386	\$0	\$258	\$1,274	● Locked
22 Jul	\$8,088	\$8,858	\$7,957	\$7	\$894	-\$770	● Locked
23 Jul	\$8,671	\$9,023	\$7,957	\$6	\$1,059	-\$352	● Locked

Cost Tracking Snapshot

The true-up · tracked v SiteIQ invoiced

AS AT **03 AUG 2026 - 11:49**

PAGE 4 OF 11

The true-up — tracked v SiteIQ invoiced, day by day (continued)

Continuing the day-by-day reconciliation.

DAY	TRACKED	SITEIQ INVOICED	PLANT	TOOLING	GEAR	DRIFT	STATUS
24 Jul	\$8,671	\$9,171	\$7,957	\$9	\$1,205	-\$500	● Locked
25 Jul	\$9,021	\$9,279	\$7,957	\$10	\$1,312	-\$258	● Locked
26 Jul	\$9,030	\$9,716	\$7,937	\$13	\$1,766	-\$686	● Locked
27 Jul	—	\$10,325	\$7,864	\$82	\$2,379	—	● Locked (no log)
28 Jul	—	\$10,397	\$7,634	\$97	\$2,667	—	● Locked (no log)
29 Jul	—	\$11,181	\$8,132	\$99	\$2,950	—	● Locked (no log)
30 Jul	—	\$11,804	\$8,132	\$62	\$3,610	—	● Locked (no log)
31 Jul	—	\$11,043	\$7,256	\$48	\$3,740	—	● Locked (no log)
01 Aug	—	\$11,053	\$7,321	\$34	\$3,698	—	● Locked (no log)

Drift is the live morning position v the final invoiced figure — gear on- and off-hired during the day, waivers and corrections. Net drift across invoiced days: **-\$1,292**. The report always carries the invoiced figure, so the drift never reaches the totals. Plant / Tooling / Gear is the invoiced figure split by SiteIQ's own charge lines — plant by the site's plant registers and plant storage units, tooling by the tool aisles, gear is the rest of the store; the three always sum to the day's invoice. The tooling column runs small because the hand-tool aisles go out largely free-issue — the charged store dollars sit in rigging, electrical and welding gear. That is the real shape of the hire, not missing data. Tracking was not logged on 27 Jul, 28 Jul, 29 Jul, 30 Jul, 31 Jul, 01 Aug — the invoice carries those days in every total; run 01_RUN_PREFILL_DAILY each morning so the drift check stays alive.

Cost Tracking Snapshot

Progress claims · labour & accommodation

AS AT **03 AUG 2026 - 11:49**

PAGE 5 OF 11

Labour & accommodation — invoiced in progress claims

These streams are invoiced in lump progress claims through SiteIQ (they land under SERVICE), covering a stretch of days at a time. The cost story runs on the daily accrual so every day reads evenly — the claims and the accrual meet in the middle and even out across the shut. Neither is double counted.

STREAM	ACCRUED TO DATE	CLAIMED TO DATE	GAP	POSITION
Personnel / Labour	\$35,420	\$58,520	\$23,100	claimed ahead of accrual
Accommodation	\$9,730	\$14,514	\$4,784	claimed ahead of accrual
Transport Charges - External	—	\$1,134	—	other service line
Squids 3155 Elastic Tool Lanyard and Clamp - 20 x \$15.30	—	\$306	—	other service line
Transport Charges - External	—	\$45,000	—	other service line
Paramount Safety Bollard Stem - 24 x \$21.30	—	\$511	—	other service line
Paramount Bollard Bases 6KG - 24 x \$16.24	—	\$390	—	other service line
Ledlenser MH10 600lm Rechargeable Headlamp - 5 x \$218.10	—	\$1,090	—	other service line

A claim ahead of accrual is simply billing for days the accrual hasn't reached yet — it does not change the landing, and the total claimed will finish level with the plan, not over it.

Cost Tracking Snapshot

Progress claims · as SiteIQ booked them

AS AT **03 AUG 2026 - 11:49**

PAGE 6 OF 11

The claims as SiteIQ booked them

Straight from the TRANSACTIONS export (PRODUCT_CATEGORY "Service"), to the cent — the same lines that appear on the invoice.

BOOKED	CLAIM LINE	AMOUNT
24 Jul 2026	LABOUR	\$58,520.00
24 Jul 2026	Accommodation Charges	\$14,514.50
28 Jul 2026	Transport Charges - External	\$1,134.00
28 Jul 2026	Squids 3155 Elastic Tool Lanyard and Clamp - 20 x \$15.30	\$306.00
24 Jul 2026	Transport Charges - External	\$45,000.00
28 Jul 2026	Paramount Safety Bollard Stem - 24 x \$21.30	\$511.20
28 Jul 2026	Paramount Bollard Bases 6KG - 24 x \$16.24	\$389.76
24 Jul 2026	Ledlenser MH10 600lm Rechargeable Headlamp - 5 x \$218.10	\$1,090.50
Total claimed		\$121,465.96

Cost Tracking Snapshot

AS AT **03 AUG 2026 - 11:49**

PAGE 7 OF 11

Plant on the ground · utilisation & idle plant

IDLE PLANT · CLIENT INSIGHT

Plant utilisation

Site plant on charge, as at 26 Jul

86.9% deployed



86

OUT WITH CREWS

Working & earning

13

ON SITE, NOT YET OUT

Charged, used or not

99

TOTAL PLANT ON CHARGE

On the ground at K2

\$466/day of plant is on site but not out with a crew (7%).

While gear is on site it's charged, used or not — so this is a live view of what's on the ground, not a saving. It's shared so you can see exactly what you're carrying, and use it to plan gear delivery and future shutdowns around real demand.

Cost Tracking Snapshot

The landing · predicted cost & the month view

AS AT **03 AUG 2026 - 11:49**

PAGE 8 OF 11

Predicted full-shutdown cost

Where K2 is tracking to land — days run locked at actual, days ahead at forecast.

\$653,855

PREDICTED LANDING · LOCKED + PLAN AHEAD

The plan / forecast to completion is **\$622,596** — that's the ceiling, and we won't bill over it.

WHAT THE PLAN IS MADE OF

Plant, tooling, radio & gas hire		\$385,305
Labour & accommodation		\$147,592
Transport		\$89,698

THE MONTH VIEW — WHERE THE LANDING FALLS

July 2026		\$227,968 (\$227,968 run)
August 2026		\$297,605 (\$11,633 run)

Month figures are the days already run at their trued value plus the days ahead at forecast — they sum exactly to the landing. The under-run on invoiced days is banked — it won't climb back up. Client charges (damage, consumables, fuel, transport) sit outside the hire plan and are added as they're logged.

Cost Tracking Snapshot

Client charges · captured this shutdown

AS AT **03 AUG 2026 - 11:49**

PAGE 9 OF 11

Charges captured this shutdown

Logged in the Charge Reporter — Damage, Consumables sold, Fuel, Transport. Firm = Approved or Invoiced.

COST LINE	COUNT	TOTAL	FIRM
Damage Recovery	1	\$600	\$600
Consumables Sales	4	\$2,297	\$2,297
Transport	2	\$46,134	\$46,134
Total	7	\$49,031	\$49,031

\$49,031 firm and **\$0** provisional across 7 charge(s). Firm charges roll into the costing under their line.

Tool store man-hours

From 20 Jul · day & night shifts

274h

TOTAL

226h

DAY

48h

NIGHT

Planned to completion: **1366h** (942 day / 424 night). Night shift ramps up as the shutdown peaks.

Safety engagement — daily

Auto-tallied from the roster, from 20 Jul (7 days)

ACTIVITY	STANDARD	LOGGED
Take 5s	3 / person / day	87
Safety conversations	1 / shift	9
Pre-start meetings	1 / day	7

Captured automatically across 7 day(s) and 9 shift(s) — 29 person-days on the tools. Every shift starts with a conversation; each day opens with a pre-start.

Cost Tracking Snapshot

The team · who's running your tool store

AS AT **03 AUG 2026 - 11:49**

PAGE 11 OF 11

Meet the tool store team

The crew running your K2 tool store — getting the right gear to the right crew, keeping it looked after and ready, and making sure everything that leaves the store is right. Day and night, so the shutdown keeps moving. Something not on hand or not right? Tell us and we'll sort it.

✓ The right gear to the right crew

✓ Looked after, maintained & ready

✓ Checked and right — every time

AF **Andrew Fisher**
SHUTDOWN MANAGER

DAY SHIFT

TM **Thomas Maher**
DAYSHIFT LEAD

HO **Helen O'Grady**
DAYSHIFT TOOL STORE
CONTROLLER

LA **Lucas Armstrong**
DAY SHIFT MECHANIC

NIGHT SHIFT

CM **Cody Mitchell**
NIGHTSHIFT TOOL STORE
CONTROLLER

AB **Adam Boyce**
NIGHT SHIFT TOOL STORE
CONTROLLER