NO TWIN-STEER TRUCKS: not on the track, the Esplanade or inside Macintosh Island Park · Week 3, Week 2, Week 1, Race Week and demob · nowhere to park or unloa

P&L · WHOLE JOB · AUD EX GST · AS AT SAT 31 OCT 2026

CHARGED TO THE V8S
$1,012,101.16
so far on the record · $1,018,879.23 at job end

WHAT IT COSTS US
$487,898.01
so far · $537,760.57 at job end

DIFFERENCE SO FAR
$524,203.15 51.8%
$481,118.66 · 47.2% at job end · not a margin until the costs are complete

WHAT WE CHARGE THE V8S · REVENUE

WHAT	SO FAR	JOB END
Our gear on hire 1005 the contracts at their rate, the card where a line has none	$221,095.76	$221,095.76
Hired-in gear at our rates 1010 Advanced's fencing, Event Portables' toilets, the sub-hired boards and plant · job end adds the fencing to come	$408,017.23	$414,795.30
Delivery and pick-up 1030 · 1031	$159,213.48	$159,213.48
Toilet pump-outs 1032 water included	$66,145.14	$66,145.14
Install, levelling, steps, cleaning, demob and the people over the event 1047 · 1025	$121,355.87	$121,355.87
Consumables 1020 toilet paper, hand towels, shade cloth	$8,073.68	$8,073.68
Accommodation and travel in the event scope ledger line for Finance to confirm	$27,700.00	$27,700.00
Contract services, miscellaneous	$500.00	$500.00
Charged to the V8s	**$1,012,101.16**	**$1,018,879.23**

✓ the Forecast P&L's revenue to the cent

WHERE THE COSTS ARE · THE EIGHT CATEGORIES MANAGEMENT EXPECT · WHO WE PAY

WHO WE PAY, AND WHAT FOR	SO FAR	JOB END
TEMPORARY FENCING AND CROWD CONTROL STPS		
Advanced's gear on the dockets, at their sheet 2126 178 dockets · receipted orders at their amount · job end adds the programme to come	$241,018.70	$241,768.70

NO TWIN-STEER TRUCKS: not on the track, the Esplanade or inside Macintosh Island Park · Week 3, Week 2, Week 1, Race Week and demob · nowhere to park or unloa

WHO WE PAY, AND WHAT FOR	SO FAR	JOB END
EXTERNAL CONTRACTOR COSTS		
Advanced's crew: the dockets and the green book 2142 STPS	$52,391.00	$52,391.00
The hired-in people on the running sheet, by the run rules 3210 · 2143 KINP · labour hire at the rates on the record · job end adds the shifts still to work	$31,902.94	$34,926.79
REHIRE COSTS KINP		
Event Portables: toilet hire, their labour, delivery and pick-up 2126 the quotes approved · the final total may change	$45,525.00	$45,525.00
Event Portables: servicing on our site count 3325	$51,372.00	$51,372.00
Event Portables: water deliveries and the tank 2144	$4,850.00	$4,850.00
Sub-hired boards and plant, supplier estimates 2126 Premiair Services $3,806.31 (KINP) · United Rentals Australia (Royal Wolf) $1,364.23 (STPS) · no invoice yet	—	$5,170.54
INTERNAL LABOUR HOURS AND OVERTIME KINP		
Coates wages 3210 hours only, never priced here (the project manager, 23 Oct 2026)	1,180 h	1,526 h
Salary allowance, living away 3210 forecast, job end	—	$14,700.00
ANY OTHER EVENT-RELATED EXPENSES		
Transport paid to the carriers 2120 · 2140 job end by branch: KINP $42,073.62 · NVAC $9,313.78 · STPS $4,186.02 · MEAD $1,237.23 · 59 schedule figures written with a plus, so at least that	$33,150.09	$56,810.65
Accommodation, 112 nights 3520 · 3501 KINP · 12 nights not priced yet, at the person's own average	$22,023.96	$24,581.57
Meals and expenses 3520 · 3501 KINP	$5,664.32	$5,664.32
Nothing recorded under Equipment costs (including generators and associated assets), Any installation-related costs, Buy invoicing branch costs.		
What it costs us	**$487,898.01**	**$537,760.57**
Difference so far	**$524,203.15** 51.8%	**$481,118.66** 47.2%

✓ ties to the Finance handover to the cent ✓ one difference: the Forecast P&L's, the same figure on At a glance

$45,525.00 of the so-far costs is carried at quotes or estimates, not final figures: Event Portables $45,525.00 (the quotes approved · the final total may change). Job end adds $49,862.56 of forecast costs still to come.

BY BRANCH · JOB END · THE MANAGEMENT VIEW

KINP · Brisbane Portables	
Charged	$477,997.22
Costs	$227,499.61
Difference	**$250,497.61**

STPS · Brisbane Traffic	
Charged	$469,180.02
Costs	$299,709.95
Difference	**$169,470.07**

NVAC · North Power and HVAC	
Charged	$44,272.04
Costs	$9,313.78
Difference	**$34,958.26**

MEAD · Brisbane Mechanical Specialist	
Charged	$27,429.95
Costs	$1,237.23
Difference	**$26,192.72**

THE JOB	
Charged	$1,018,879.23
Costs	$537,760.57
Difference	**$481,118.66**

Finance's invoicing view, and the bridge to the management view

	KINP	STPS	NVAC	MEAD	THE JOB
CHARGED TO THE V8S					
Finance's invoicing view the branch on the hire contracts, as the Finance handover invoices it	$447,476.68	$494,289.09	$49,683.51	$27,429.95	$1,018,879.23
Event labour revenue moved to KINP the existing management allocation: the people's staffing revenue follows them	+$30,520.54	-$25,109.07	-$5,411.47	—	—
Management view the cards above	**$477,997.22**	**$469,180.02**	**$44,272.04**	**$27,429.95**	**$1,018,879.23**
WHAT IT COSTS US					
Finance's handover travel, accommodation and meals by the labour on each branch, as its CSV has them	$224,655.72	$301,605.88	$9,313.78	$2,185.19	$537,760.57
Travel, accommodation and meals moved to KINP with the people whose costs they are, the project manager's ruling of 29 Oct 2026	+$2,843.89	-$1,895.93	—	-$947.96	—
Management view the cards above	**$227,499.61**	**$299,709.95**	**$9,313.78**	**$1,237.23**	**$537,760.57**
DIFFERENCE					
Finance's view	$222,820.96	$192,683.21	$40,369.73	$25,244.76	$481,118.66
Management view	**$250,497.61**	**$169,470.07**	**$34,958.26**	**$26,192.72**	**$481,118.66**

✓ **the branches foot to the job** ✓ **Finance's view is the handover's figures to the cent, and the moves bridge it to the cards**

Management view: the people's travel, accommodation and meals sit on KINP by the project manager's ruling of 29 Oct 2026; their event labour revenue ($30,520.54 moved from the other branches) sits on KINP by the existing management allocation; gear and moves sit on the branch of the gear. Finance's handover and its CSV keep the contract branches; nothing is written back.

NO TWIN-STEER TRUCKS: not on the track, the Esplanade or inside Macintosh Island Park · Week 3, Week 2, Week 1, Race Week and demob · nowhere to park or unloa

NOT IN IT YET · NAMED, NEVER ADDED

- Fencing still to come — relocation and removal by the hour
  Advanced's dockets as the work is done — nothing to type
- Transport — final carrier figures and bookings
  Andrew — carrier figures and internal truck costs
- 36 planned transport movements — rate or scope to confirm
  Andrew — confirm the rate or supplier scope
- 17 demob movements still unpriced
  Andrew — demob rate and scope
- 1 non-equipment schedule task with no transport basis
  Andrew — confirm any separate travel cost
- Coates wages, hours only
  never priced here (the project manager, 23 Oct 2026)

NO TWIN-STEER TRUCKS: not on the track, the Esplanade or inside Macintosh Island Park · Week 3, Week 2, Week 1, Race Week and demob · nowhere to park or unloa